Mob : 99457 44759

Shriya Construction and Consultancy

1133, 3rd Floor, 3rd Stage, 'B' Cross, Yelahanka New Town, Bangalore - 560 064.

No. BBMP /PMC/Y-D/PKG 7/2021-22 **Date:**

To,
The Executive Engineer,
Yelahanka Divison,
Bangalore 560064.

SUB: PMC CERTIFICATE

Dear Sir,

This is to certify that all the items of Works have been carried our satisfactorily as per specifications and the details below.

Name of Work :- "Development of roads and drains at Maruthinagara 4th main and cross roads Basaveshwaranagara and Shivanahalli surrounding areas in ward no:01of Yelahanka division (Package no-7)".

Job code: **001-21-000021**

Work Order No: **BBMP/EE Ynk.D/EPMT-05/WO/196/2020-21, Dated 24.12.2020 Dated : 13.11.2020.**

Bill Number: First & Final Bill.

Name of contractor: Sri K B Alankar.

Value of Work:

AE

BR No.

SHRIYA CONSTRUCTION AND CONSULTANCY

Mob : 99457 44759

Shriya Construction and Consultancy

1133, 3rd Floor, 3rd Stage, 'B' Cross, Yelahanka New Town, Bangalore - 560 064.

	Excavation for roadwork in all types of soil with hydraulic excavator of 0.9 cum bucket capacity including cutting and loading in tippers, trimming bottom and side slopes, in accordance with requirements of lines, grades and cross sections, and transporting to the embankment location to a lead of 1.00 km and complete with all lead and lift as per the direction of engineer-in-charge	Cum	1160.25
	Construction of granular sub-base Grading-V as sub-base and drainage layer by providing coarse graded crushed stone aggregates of granite/trap/basalt material, mixing in a mechanical mix plant at OMC, carriage of mixed material to work site, spreading in uniform layers with motor grader on prepared surface and compacting with vibratory power roller to achieve the 98% proctor density, complete with all lead and lift as per the direction of engineer-in-charge	Cum	426.30
	Construction of dry lean cement concrete mix CC1:5:10 with OPC cement @160Kgs, with 25mm and down size graded granite metal coarse aggregate at 0.86cum and fine aggregates @ 0.58cum Sub- base over a prepared sub-grade with (coarse and fine aggregate conforming to IS: 383) aggregate cement ratio not to exceed 15:1. Aggregate gradation after blending to be as per Table 600-1, cement content not to be less than 160 kg/ cum, optimum moisture content to be determined during trial length construction, concrete strength not to be less than 10 Mpa at 7 days, mixed in a batching plant, transported to site, laid with a paver with electronic sensor, compacting with 8-10 tonnes vibratory roller, finishing and curing complete with all lead and lift as per the direction of engineer-in-charge	Cum	505.53
	constructing un-reinforced, plain cement Pavements using Grade M-30 over a prepared base with OPC 360 kg/cum coarse aggregate at 0.69cum, fine aggregates at 0.46cum, Coarse and fine aggregate confirming to IS:383-2016 with Superplastizer at 3lts conforming to IS 9103-2008. mixed in a concrete mixer of not less than 0.6 cum capacity and appropriate weigh batcher as per approved mix design, laid in approved fixed side form work (steel channel, laying and fixing of 125 micronthick polythene film, wedges, steel plates including levelling the form work as per drawing). & Spreading the concrete with shovels, rackers compacted using needle, screed and plate vibrator and finished with floaters in a continous operation including provision of contraction, expansion, construction and longitudinal joints, including groove cutting charges, joint filler, separation membrane of impermiable plastic sheet of 125 micron, sealant primer, joint sealant, admixtures as approved, curing compound, finishing to lines and grades, textured with texturing machine, and curing including cost of all materials, labour, hire charges of machineries, all lead & lift charges etc., complete with all lead and lift as per the direction of engineer-in-charge	Cum	489.78
	Providing, laying, spreading and compacting crushed stone aggregates of granite / trap / basalt to wet mix macadam specifications including pre mixing the material with water at OMC in mechanical mix plant carriage of mixed method of tipper to site, laying in uniform layers with paver in sub-base/base course on well prepared surface and compacting with vibratory roller to achieve the desired density complete with all lead and lift as per the direction of engineer-in-charge	Cum	47.52
7	Providing and applying primer coat with S.S. bitumen emulsion on prepared surface of granular base such as WMM ,including clearing of road surface and spraying primer at the rate of 0.60 kg / sqm using mechanical means complete as per Specifications. MORTH Specification No. 502 Complete with all lead and lift and as per the direction of the Engineer-in-Charge.	Sqm	988.30

SHRIYA CONSTRUCTION AND CONSULTANCY

AE

Mob : 99457 44759

Shriya Construction and Consultancy

1133, 3rd Floor, 3rd Stage, 'B' Cross, Yelahanka New Town, Bangalore - 560 064.

18	Providing and laying dense graded bituminous macadam using crushed aggregates of specified grading, premixed with VG30 grade bituminous binder and, transporting the hot mix to work site, laying to the required grade, level and alignment, rolling with smooth wheeled, vibratory and tandem rollers to achieve the desired compaction as per MORTH table 500-10 complete in all respects complete as per specifications. Clause 505 of morth V revision using 40/60 TPH capacity H.M.P. with mechanical paver Gr-II (50mm to 75mm) with 4.5% VG-30 Bitumen.complete with all lead and lift as per the direction of engineer-in-charge	Cum	309.12
19	Cleaning the existing black topped surface with brooms, soft brushes and finally dusting with old gunny bags and / or compressed air to receive bituminous treatment including cost of all materials, labour, HOM of machineries complete with all lead and lift as per the direction of engineer-in-charge	Sqm	11435.99
20	Providing and applying tack coat using 80/100 grade bitumen(VG10) on the prepared black topped surfaces at 2.5 kg per 10 sqm, heating bitumen in boiler fitted with spray set (excluding cleaning of road surface) including cost of all materials, labour, HOM of machineries complete with all lead and lift as per the direction of engineer-in-charge	Sqm	11435.99
21	Providing and laying bituminous concrete using crushed aggregates of specified grading, premixed with bituminous binder and filler, transporting the hot mix to work site, laying with a paver finisher to the required grade, level and alignment, rolling with smooth wheeled, vibratory and tandem rollers to achieve the desired compaction in all respects complete as per specifications. Clause 507 of MORTH V revision. -using40/60 TPH capacity H.M.P. with Mechanical Paver Gr-II (30 mm to 40 mm) with 5.4% VG-30 Bitumen complete with all lead and lift as per the direction of engineer-in-charge	Cum	457.44
22	Road Marking with Hot Applied Thermoplastic Compound with Reflectrising Glass Beads on Bituminous Surface:- Providing and laying of hot applied thermoplastic compound 2.5 mm thick including reflectorising glass beads at 250 gms per sqm area, thickness of 2.5 mm is exclusive of surface applied glass beads as per IRC:35. The finished surface to be level, uniform and free from streaks and holes complete with all lead and lift as per the direction of engineer-in-charge	Sqm	638.40

SHRIYA CONSTRUCTION AND CONSULTANCY

Asst. Executive Engineer
Yelahanka Sub. Divison
(BBMP Pink. Zn)
Yelahanka, Bangalore